KARIN KOMERC MD DOO
Br. 01/240017005
Dana 27.05.2024
Novi Sad

KARIN KOMERC

KARIN KOMERC MD D.O.O.
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB 103726184 | MB 20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Novosadski put 128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

2. Privremena situacija 980-857-2024

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/220002231 od 03.02.2022 Br. Naručioca: 2022-ERGS-XSTL-ZY-002 od 03.02.2022

Aneks br.22 Naš broj: 01/240009657 od 25.03.2024 Br. Naručioca: 2024-ERGS-XSTL-ZY-005 od 25.03.2024

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**973.995,34 USD**	**0,00**	**973.995,34 USD**
Izvedeno ukupno:	**709.860,07 USD**	**0,00 USD**	**709.860,07 USD**
Izvedeno u prethodnim:	487.358,08 USD	0,00 USD	487.358,08 USD
Izvedeno u ovoj:	222.501,99 USD	0,00 USD	222.501,99 USD
Izvedeno ukupno po stopi 0%:	**709.860,07 USD**	**0,00 USD**	**709.860,07 USD**
Izvedeno u prethodnim po stopi 0%:	487.358,08 USD	0,00 USD	487.358,08 USD
Izvedeno u ovoj po stopi 0%:	222.501,99 USD	0,00 USD	222.501,99 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	35.493,00 USD	0,00 USD	35.493,00 USD
ZADRZAVANJE po prethodnim -5,00%	24.367,90 USD	0,00 USD	24.367,90 USD
ZADRZAVANJE po ovoj -5,00%	11.125,10 USD	0,00 USD	11.125,10 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	211.376,89 USD	0,00 USD	211.376,89 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:

Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum:

2024.5.30

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

The additional works on Subotica station building-Dodatni radovi na staničnoj zgradi Subotica

A.The additional works of soil replacement at Subotica Station / Dodatni radovi na zameni tla u stanici Subotica

1	Complete soil replacement at the building of the main railway station based on the request of the Supervisor. The price includes the temporary removal of existing gravel on the construction site, excavation of soil d = 45 cm, removal of the excavated soil, compaction of the subsoil, procurement and spreading of sand, procurement, delivery and installation of granules to the thickness provided by the excavation. / Kompletna zamena tla na zgradi glavne železničke stanice na zahtev Nadzornog organa. U cenu je uračunato privremeno uklanjanje postojećeg šljunka na gradilištu, iskop zemlje d=45 cm, uklanjanje iskopanog zemljišta, nabijanje tla, nabavka i posipanje peska, nabavka, isporuka i ugradnja granulacije do predviđene dubine iskopa.	m3	66,75	1.387,15	92.592,26	0,00	0,00	1.387,15	92.592,26	
A.The additional works of soil replacement at Subotica Station / Dodatni radovi na zameni tla u stanici Subotica - ukupno					**92.592,26**		**0,00**		**92.592,26**	

B.The additional works for main building and canopy on the Subotica station building / Dodatni radovi na glavnoj zgradi i nadstrešnici na staničnoj zgradi Subotica

	MAIN FACILITY / GLAVNI OBJEKAT									
I 1.	DISMANTLING AND DEMOLITION / DEMONTAŽA I RUŠENJE Stripping of wall stone coverings from internal walls. After removing the stone coverings, clean the walls with steel brushes and clean the joints to a depth of 2 cm. Collect all rubble, take it out, load it and take it to the city dump. Calculation per m2 of the wall surface. / Skidanje zidnih kamenih obloga sa unutrašnjih zidova. Nakon uklanjanja kamenih obloga, čišćenje zidova čeličnim četkama i čišćenja fuge do dubine od 2 cm. Sakupiti sav šut, izvaditi ga, utovariti i odneti na gradsku deponiju. Obračun po m2 površine zida.	m2	16,50	550,00	9.075,00	0,00	0,00	550,00	9.075,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
I 2.	DISMANTLING AND DEMOLITION / DEMONTAŽA I RUŠENJE Dismantling of the installed terpaper on the roof plane K3, which was installed on the part under the sheet. Dismantling is done in order to install a new FOL K vapor-permeable roof foil, according to the order of the Supervisory Authority. Calculation per m2 of tom paper. / Demontaža ugrađenog terpapira na krovnoj ravni K3 koja je postavljena na delu ispod lima. Demontaža se vrši u cilju postavljanja nove paropropusne krovne folije FOL K, po nalogu Nadzornog organa. Obračun po m2 uklonjenog papira.	m2	1,15	572,10	657,92	0,00	0,00	572,10	657,92	
II 1.	CARPENTRY / STOLARIJA Procurement of materials and sheathing of the roof eaves with ship floor d=19mm. The boat floor is mounted between the rafters on the substructure. The ship's floor must be carpentry-processed according to the pattern of the decoration from the porch canopy. Calculation per m2 of built-in skirting boards. / Nabavka materijala i oblaganje krovne strehe sa brodskim podom d=19mm. Pod čamca se montira između rogova na podkonstrukciji. Brodski pod mora biti stolarski obrađen prema šari ukrasa sa nadstrešnice trema. Obračun po m2 ugrađenih lajsni.	m2	49,50	250,00	12.375,00	0,00	0,00	119,00	5.890,50	
II 2.	CARPENTRY / STOLARIJA Treatment of the ends of the new, replaced rafters, following the example of the existing old ones that do not change. Calculation per piece of replaced rafter. / Obrada krajeva novih, zamenjenih rogova, po ugledu na postojeće stare koje se ne menjaju. Obračun po komadu zamenjenog rogova.	kom	14,50	50,00	725,00	0,00	0,00	30,00	435,00	
II 3.	CARPENTRY / STOLARIJA Procurement of materials and installation of profiled moldings to cover the joints of the ends of the ship's floor with rafters. It is necessary to process the moldings, and paint them in the color of the eaves, the tone selected by the MZZSK, as well as to repair the joints of the moldings. Calculation per m1 of installed skirting. / Nabavka materijala i postavljanje profilisanih lajsni za pokrivanje spojeva krajeva brodskog poda sa rogovima. Neophodno je obraditi lajsne i obojiti ih u boju strehe, ton koji je izabrao MZZSK, kao i popraviti spojeve lajsni. Obračun po m1 ugrađene lajsne.	m1	8,60	1.000,00	8.600,00	0,00	0,00	476,00	4.093,60	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
II 4.	CARPENTRY / STOLARIJA Procurement of materials and installation of a perforated board at a height of approx. 15 cm, at the place of the wedding dress and rafters, as a ventilating layer of the ceiling. It is necessary to process the board, and to fix the mesh against mosquitoes and bugs on the back of the board. Painting the boards also in the color of the eaves, the tone chosen by the Ministry of Interior. Calculation per m 1 of installed board. / Nabavka materijala i postavljanje perforirane ploče na visini od cca. 15 cm, na mestu venčanice i rogova, kao ventilacioni sloj plafona. Dasku je potrebno obraditi, a na poleđini daske pričvrstiti mrežu protiv komaraca i buba. Farbanje dasaka takođe u boju strehe, u ton po izboru MZZSK. Obračun po m1 postavljene ploče.	m1	11,00	500,00	5.500,00	0,00	0,00	238,00	2.618,00	
II 5.	CARPENTRY / STOLARIJA Procurement of materials and installation of board formwork d=24mm over the roof structure. Board formwork was installed on parts of the roof planes where the rafter spacing exceeded the permitted limits. By order of the Supervisory Authority, for better bearing capacity of the roof covering. Calculation per m2 of floored roof plane. / Nabavka materijala i postavljanje pločaste oplate d=24mm preko krovne konstrukcije. Na delovima krovnih ravni gde je razmak rogova prelazio dozvoljene granice postavljena je daska oplata. Po nalogu Nadzornog organa, radi bolje nosivosti krovnog pokrivača. Obračun po m2 spratne krovne ravni.	m2	25,25	1.262,50	31.878,13	0,00	0,00	1.262,50	31.878,13	
II 6.	CARPENTRY / STOLARIJA Procurement of materials and slatting of the roof with 24/48mm counterslats, after the terpaper was dismantled, for the ventilating layer of the roof plane K3.1-4, as well as on the perimeter of the same roof plane Calculation per m2 measured by the slope of the roof. Place vapor-permeable roofing foil Tondach FOL K under the battens. Calculation per m2. / Nabavka matenjala i lajsne krova sa kontraletvama 24/48mm, nakon demontaže terpapera, za ventilacioni sloj krovne ravni K3.1-4, kao i na obodu iste krovne ravni Obračun po m2 mereno od nagib krova. Ispod letvica postaviti paropropusnu krovnu foliju Tondach FOL K. Obračun po m2.	m2	7,00	687,10	4.809,70	0,00	0,00	687,10	4.809,70	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
III 1.	PAINTING WORKS / MOLERSKI RADOVI Grinding and cleaning visible parts of roof structures (rafters), as preparation for final painting. Visible parts of the roof structure that do not change must be sanded to remove paint deposits, then puttyed with a water-based wood putty to fill all small cracks and unevenness, and finally sanded with sandpaper. Calculation per piece of processed rafter. / Brušenje i čišc'enje vidljivih delova krovnih konstrukcija (rogova), kao priprema za završno farbanje. Vidljive delove krovne konstrukcije koji se ne menjaju potrebno je izbrusiti da bi se uklonile naslage boje, zatim malterisati gitom za drvo na vodenoj bazi kako bi se popunile sve male pukotine i neravnine i na kraju izbrusiti brusnim papirom. Obračun po komadu obrađenog rogova.	kom	7,00	105,00	735,00	0,00	0,00	65,00	455,00	
III 2.	PAINTING WORKS / MOLERSKI RADOVI Procurement of materials and painting of the visible wooden elements of the roof (rafters, eaves) with acrylic paint in a color similar to the tone of the windows and doors based on the request of the MZZSK. Calculation per m2 of actual area. / Nabavka matenjala i farbanje vidljivih drvenih elemenata krova (rogova, streha) akrilnom bojom u boji sličnoj tonu prozora i vrata na osnovu zahteva MZZSK. Obračun po m2 stvarne površine.	m2	24,00	350,00	8.400,00	0,00	0,00	250,00	6.000,00	
IV 1.	TIN WORKS / LIMARSKI RADOVI Manufacturing and installation of the chimney lining made of titanium zinc tin d=0.60mm, r. width up to 66 cm, with notching of the skirting towards the roof and screwing for the wooden base. Calculation per piece. / Izrada i montaža dimnjačke obloge od titan cink lima d=0,60mm, r. širine do 66 cm, sa zarezom lajsne prema krovu i zavrtnjima za drvenu podlogu. Obračun po komadu.	kom	132,00	15,00	1.980,00	0,00	0,00	15,00	1.980,00	
IV 2.	TIN WORKS / LIMARSKI RADOVI Procurement of materials, production and installation of ixni from titanium zinc sheet d=0.70mm, developed width 66cm, on parts of roof bays. Calculation per m1. / Nabavka materijala, izrada i ugradnja ikni od titan cink lima d=0,70mm, razvijene širine 66cm, na delovima krovnih lamela. Obračun po m1.	m1	96,50	150,00	14.475,00	0,00	0,00	150,00	14.475,00	
IV 3.	TIN WORKS / LIMARSKI RADOVI Procurement of materials and lining of the large chimney - covered with titanium zinc tin sheet d= 0.6mm. Calculation per piece. / Nabavka matenjala i oblaganje velikog dimnjaka - obložen titan cink limom d=0,6mm. Obračun po komadu.	kom	385,50	1,00	385,50	0,00	0,00	1,00	385,50	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
V 1.	CONCRETE AND REINFORCED CONCRETE WORKS / BETONSKI I ARMIRANO BETONSKI RADOVI Dismantling part of the existing partition walls /height approx. 20cm/ made of solid brick, in the wing of the building under the roof plane K2 (due to instability), stiffen by making RC horizontal cerclage under the ceiling structure. Behind the cerclage formwork, hang a O4 reinforcing mesh up to half of the wall on both sides, connect them with reinforcing wire at a vertical and horizontal distance of 80-100 cm. Before making the cerclage, it is necessary to remove two rows of bricks. The price includes all necessary materials, work and tools, as well as formwork. Calculation per m3 of concrete cerclage. / Demontaža dela postojećih pregradnih zidova / visine cca 20cm/ od pune opeke, u krilu objekta ispod krovne ravni K2 (zbog nestabilnosti), potrebno je ukrutiti izvođenjem AB horizontalnog serklaža ispod tavanske konstrukcije. Iza serklažne oplate okačiti armaturnu mrežu O4 do polovine zida sa obe strane, spojiti ih armaturnom žicom na vertikalnom i horizontalnom rastojanju od 80-100 cm. Pre izrade serklaže potrebno je ukloniti dva reda opeke. U cenu je uračunat sav potreban materijal, rad i alat, kao i oplata. Obračun po m3 betonskog serklaža.	m3	780,00	1,60	1.248,00	0,00	0,00	1,60	1.248,00	
V 2.	CONCRETE AND REINFORCED CONCRETE WORKS / BETONSKI I ARMIRANO BETONSKI RADOVI Supply, cleaning, cutting, bending, assembly and installation of reinforcement (B500 and MAG). Calculation per kilogram. / Nabavka, čišćenje, sečenje, savijanje, montaža i ugradnja armature (B500 i MAG). Obračun po kilogramu.	kg	1,55	1.000,00	1.550,00	0,00	0,00	1.000,00	1.550,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
V 3.	CONCRETE AND REINFORCED CONCRETE WORKS / BETONSKI I ARMIRANO BETONSKI RADOVI Procurement of materials and concreting of the floor floating slab lying on the ground, with reinforced concrete MB 30 (C25/30), thickness according to the project. Disposition according to graphic documentation. Work according to the project, static calculation and formwork plan and the due presence of the structural designer. Calculation per m2 with the required formwork. plate on the ground, 8 cm thick. Ground level. / Nabavka materijala i betoniranje podne plutajuc'e ploče na tlu, od armiranog betona MB 30 (C25/30), debljine po projektu. Dispozicija prema grafičkoj dokumentaciji. Rad po projektu, statičkom proračunu i planu oplate uz prisustvo Projektanta konstrukcije. Obračun po m2 sa potrebnom oplatom, ploča na zemlji, debljine 8 cm. Prizemlje.	m2	34,65	1.710,60	59.272,29	0,00	0,00	1.710,60	59.272,29	
V 4.	CONCRETE AND REINFORCED CONCRETE WORKS / BETONSKI I ARMIRANO BETONSKI RADOVI Procurement of materials and concreting of the floor floating slab lying on the ground, with reinforced concrete MB 30 (C25/30), thickness according to the project. Disposition according to graphic documentation. Work according to the project, static calculation and formwork plan and the due presence of the structural designer. Calculation per m2 with the required formwork. plate on the ground, 6 cm thick. Ground level. / Nabavka materijala i betoniranje podne plutajuc'e ploče na tlu, od armiranog betona MB 30 (C25/30), debljine po projektu. Dispozicija prema grafičkoj dokumentaciji. Rad po projektu, statičkom proračunu i planu oplate uz prisustvo Projektanta konstrukcije. Obračun po m2 sa potrebnom oplatom, ploča na zemlji, debljine 6 cm. Prizemlje	m2	32,50	1.710,60	55.594,50	0,00	0,00	1.710,60	55.594,50	
	PLATFORM CANOPY / PERONSKA NADSTREŠNICA									

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
I 1.	CANOPY CARPENTRY / STOLARIJA NADSTREŠNICE Procurement of materials, transportation, production and installation of a wooden roof structure of a single-gable roof (platform canopy) with a slope of 11°. The construction of the rafters is laminated wood 10x16 and 12x16 according to the required lengths according to the designer's request. Calculation per m2 of honzontal projection. / Nabavka materijala, transport, izrada i montaža drvene krovne konstrukcije jednovodnog krova (platformna nadstrešnica) nagiba 11°. Konstrukcija rogova je lamelirano drvo 10k16 i 12k16 prema potrebnim dužinama po zahtevu Projektanta. Obračun po m2 honzontalne projekcije.	m2	108,17	805,20	87.098,48	0,00	0,00	0,00	0,00	
I 2.	CANOPY CARPENTRY / STOLARIJA NADSTREŠNICE Procurement of materials and production of 45mm-thick board formwork (according to folds for the ship's floor) from dried fir wood with decorative mills according to the request of the MZZSK, based on the model of the existing ones as a base for sheet metal roofing. Calculation per m2 of actual area. / Nabavka materijala i izrada daščane oplate debljine 45mm (prema preklopima za brodski pod) od sušene jelovine sa ukrasnim mlinovima po zahtevu MZZSK, po uzoru na postojec'e kao podloga za pokrivanje limova. Obračun po m2 stvarne površine.	m2	73,40	805,20	59.101,68	0,00	0,00	0,00	0,00	
I 1*.	CANOPY CARPENTRY / STOLARIJA NADSTREŠNICE Procurement of materials, transportation, production and installation of a wooden roof structure of a single-gable roof (platform canopy) with a slope of 11°. The construction of the rafters is laminated wood 10x16 and 12x16 according to the required lengths according to the designer's request. Calculation per m2 of horizontal projection. / Nabavka materijala, transport, izrada i montaža drvene krovne konstrukcije jednovodnog krova (platformna nadstrešnica) nagiba 11°. Konstrukcija rogova je lamelirano drvo 10k16 i 12k16 prema potrebnim dužinama po zahtevu Projektanta. Obračun po m2 horizontalne projekcije.	m2	123,25	56,76	6.995,67	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
I 2*.	CANOPY CARPENTRY / STOLARIJA NADSTREŠNICE Procurement of materials and production of 45mm-thick board formwork (according to folds for the ship's floor) from dried fir wood with decorative mills according to the request of the MZZSK, based on the model of the existing ones as a base for sheet metal roofing. Calculation per m2 of actual area. / Nabavka materijala i izrada daščane oplate debljine 45mm (prema preklopima za brodski pod) od sušene jelovine sa ukrasnim mlinovima po zahtevu MZZSK, po uzoru na postojeće kao podloga za pokrivanje limova. Obračun po m2 stvarne površine.	m2	83,85	56,76	4.759,33	0,00	0,00	0,00	0,00	
I 3.	CANOPY CARPENTRY / STOLARIJA NADSTREŠNICE Procurement of materials and edging with dim 42x42mm moldings and 16cmx2.4cm planks based on the existing ones. Calculation per m1. / Nabavka materijala i ivica sa dimnim lajsnama 42k42mm i daskama 16cmk2.4cm na osnovu postojećih. Obračun po m1.									
I	CANOPY CARPENTRY / STOLARIJA NADSTREŠNICE moldings / lajsne	m1	8,25	2.735,00	22.563,75	0,00	0,00	0,00	0,00	
I	CANOPY CARPENTRY / STOLARIJA NADSTREŠNICE board / daska	m1	9,00	732,00	6.588,00	0,00	0,00	0,00	0,00	
II 1.	INSULATION WORK / IZOLATERSKI RADOVI Procurement of materials and waterproofing work with installation of FOL-K foil over the board formwork. Calculation per m2 of placed foil. / Nabavka materijala i hidroizolacioni radovi sa ugradnjom FOL-K folije preko pločaste oplate. Obračun po m2 postavljene folije.	m2	5,85	861,96	5.042,47	0,00	0,00	0,00	0,00	
III 1.	PAINTING WORKS / MOLERSKI RADOVI Procurement of materials and painting of all visible wooden elements of the canopy with acrylic paint in a color modeled on the tone of the windows and doors based on the request of the MZZSK. Calculation per m2 of actual area. / Nabavka materijala i farbanje svih vidljivih drvenih elemenata nadstrešnice akrilnom bojom u boji po uzoru na ton prozora i vrata po zahtevu MZZSK. Obračun po m2 stvarne površine.	m2	24,00	2.057,00	49.368,00	0,00	0,00	0,00	0,00	
B.The additional works for main building and canopy on the Subotica station building / Dodatni radovi na glavnoj zgradi i nadstrešnici na					**458.778,42**		**0,00**		**200.418,14**	

C.The additional works for platform canopy on the building of the Subotica station building / Dodatni radovi na nadstrešnici perona na zgradi stanice stanice Subotica

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
1.	Careful dismantling, removal of the steel structure of the platform canopy to a temporary landfill. Reassembly with all necessary locksmith work and material. Flat rate calculation. / Pažljiva demontaža, odvoz čelične konstrukcije nadstrešnice platforme na privremenu deponiju. Ponovna montaža sa svim potrebnim bravarskim radovima i materijalom. Obračun paušalne stope.	paušal	153.750,00	1,00	153.750,00	0,70	107.625,00	1,00	153.750,00	
2.	Saving the place of the support bars in the facade wall. Calculation per piece. / Ugradnja potpornih šipki u fasadnom zidu. Obračun po komadu.	piece	32,50	30,00	975,00	0,00	0,00	30,00	975,00	
3.	Procurement of materials and concreting of lattice supports in the facade wall after leveling. Calculation per piece	piece	32,50	30,00	975,00	0,00	0,00	0,00	0,00	
4.	Procurement of materials and masonry around the gratings on the facade wall. Calculation per piece. / Nabavka materijala i betoniranje rešetkastih nosača u fasadnom zidu nakon nivelacije. Obračun po komadu.	piece	27,50	30,00	825,00	0,00	0,00	0,00	0,00	
5.	Procurement of materials and painting repair on the facade at the place of new concreting and masonry with painting. Calculation per piece. / Nabavka materijala i popravka farbe na fasadi na mestu novog betoniranja i zidanje sa farbanjem. Obračun po komadu.	piece	132,50	30,00	3.975,00	0,00	0,00	0,00	0,00	
	C.The additional works for platform canopy on the building of the Subotica station building / Dodatni radovi na nadstrešnici perona na				**160.500,00**		**107.625,00**		**154.725,00**	

D.The additional works for the wooden structure with PP coating on the building of the Subotica station / Dodatni radovi na drvenoj konstrukciji sa PP premazom na zgradi stanice Subotica

1.	Procurement of materials and coating of existing wooden structures against wormholes, fungi and rotting with a suitable impregnation coating with previous dusting and cobweb removal. Calculation per m2. / Nabavka materijala i premazivanje postojećih drvenih konstrukcija protiv crvotočina, gljivica i truljenja odgovarajućim impregnacijskim premazom uz prethodno zaprašivanje i uklanjanje paučine. Obračun po m2.	m2	7,26	4.000,00	29.040,00	1.340,45	9.731,67	4.000,00	29.040,00	
2.	Procurement of materials and coating of the wooden structure with micronage fireproof coating for 60 minutes of protection. / Nabavka materijala i oblaganje drvene konstrukcije mikronažnim vatrostalnim premazom za 60 minuta zaštite.	m2	21,00	11.099,27	233.084,67	5.006,92	105.145,32	11.099,27	233.084,67	
	D.The additional works for the wooden structure with PP coating on the building of the Subotica station / Dodatni radovi na drvenoj konstrukciji sa PP premazom na zgradi stanice Subotica - ukupno				**262.124,67**		**114.876,99**		**262.124,67**	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
Ukupno :					**973.995,34**		**222.501,99**		**709.860,07**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-857-2024-1	The additional works on Subotica station building-Dodatni radovi na staničnoj zgradi Subotica	222.501,99	709.860,07
	A.The additional works of soil replacement at Subotica Station / Dodatni radovi na zameni tla u stanici Subotica		92.592,26
	B.The additional works for main building and canopy on the Subotica station building / Dodatni radovi na glavnoj zgradi i nadstrešnici na staničnoj zgradi Subotica		200.418,14
	C.The additional works for platform canopy on the building of the Subotica station building / Dodatni radovi na nadstrešnici perona na zgradi stanice stanice Subotica	107.625,00	154.725,00
	D.The additional works for the wooden structure with PP coating on the building of the Subotica station / Dodatni radovi na drvenoj konstrukciji sa PP premazom na zgradi stanice Subotica	114.876,99	262.124,67
Ukupno:		222.501,99	709.860,07

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	35.493,00	0,00	35.493,00

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	222.501,99	0,00	222.501,99	709.860,07	0,00	709.860,07
Ukupno (USD):	222.501,99	0,00	222.501,99	709.860,07	0,00	709.860,07